Water System Improvements Project Status Update Martin County Water District


November 18, 2020

Status Report (BSADD/Bell)

Funding

- AML Pilot NEXUS Grant (2017) \$3,450,000
- COE 531 Partnership \$1,869,718
- ARC Grant \$1,200,000
- AML Pilot NEXUS Grant (2018) \$2,000,000
- KYTC Bridging Kentucky Funds Willis Dials / Dan's Branch Road \$38,357
 - Hunters Lane & Rockhouse Creek To Be Determined

Total Grant Funding - \$8,558,075



Contract 113-19-01 RWI Improvements Pump Purchase Only

Purchase of:

- New 2 MG Raw Water Intake Pump with Variable Speed Drive
- New 4 MG Raw Water Intake Pump with Variable Speed Drive
- New 4,000 GPM River Screen
- Budget: \$601,200
- Funding: Abandoned Mine Lands 2017 NEXUS
- Status:
 - Design, Bidding & Fabrication Complete
 - MCWD currently utilizing 2 MGD Pump.
 - 4 MGD Pump to be placed in service upon completion of Contract 113-19-02.



Contract 113-19-02 RWI & WTP Improvements

- Raw Water Intake Improvements:
 - Concrete Ramp & Winch System for Moving Raw Water Pumps Up & Down Slope
 - Electrical Building Upgrade, Telemetry, Line Reactors and Instrumentation
- Water Treatment Plant Improvements:
 - Clarifiers 1 & 3 Rehabilitation with New Valve Vault for Clarifier 1
 - Replace Outside Chlorine Chemical Feed Piping & Roof On Chemical Storage Building
 - Replace Master Meter
 - 500 KVA on-site Backup Generator
- **Budget:** \$3,098,860
- Funding: Abandoned Mine Lands 2017 NEXUS & Army Corps of Engineers

Contract 113-19-02 (Continued) RWI & WTP Improvements

Status:

- Permits are in place.
- Authorization To Proceed with Bidding Granted.
- Project is currently out for bids.
- Schedule:

Pre-Bid Meeting for interested Contractors - December 1, 2020.

Bid Opening - December 15, 2020.

Anticipated Contract Award - Late December 2020.

Anticipated Start of Construction - Early February 2021 (300-day contract).

Anticipated End of Construction - Early December 2021



Contract 113-19-03 Mainline, Service Line, Meter Replacement

- Replace in the Warfield Area:
 - Existing Mainline
 - Existing Meters & Service Line
 - Existing Valves & Hydrants
- ► Total Project Budget: \$1,260,658
- Funding: Abandoned Mine Lands 2017 NEXUS & Army Corps of Engineers





Contract 113-19-03 (Continued) Mainline, Service Line, Meter Replacement

Status

- Permits are in place.
- Authorization To Proceed with Bidding Granted.
- Project is currently out for bids.
- Schedule:

Pre-Bid Meeting for interested Contractors - December 1, 2020.

Bid Opening - December 15, 2020.

Anticipated Contract Award - Late December 2020.

Anticipated Start of Construction - Early February 2021 (130-day contract).

Anticipated End of Construction - Mid June 2021

Contract 113-19-04 Mainline, Service Line, Meter Replacement

- Upgrades in the Lovely Area include the Replacement of:
 - Existing Mainline, Meters, Service Line, Valves & Hydrants
- Budget: \$1,200,000
- Funding: Appalachian Regional Commission (ARC)
- Status:
 - Project is under Construction.
 - Anticipated Completion Date: March 20, 2021





Contracts 113-19-05 & 113-19-06 USP Big Sandy, Eastern Kentucky Business Park & Big Sandy Airport Water Improvements

Upgrades Include:

 Construction of 250,000 Gallon Water Storage Tank, New 400 GPM Pump Station and telemetry

- Upgrade of the Existing Davella Pump Station
- Master Meter & Booster Chlorination
- Budget: \$2,000,000
- Funding: Abandoned Mine Lands 2018 NEXUS
- Status:
 - The previously selected tank site cannot be used.
 - Currently evaluating three potential new sites.



Contract 695-19-01 High School Water Storage Tank & Booster Pump Station Telemetry

Upgrades Include:

- Add telemetry to the Holly Bush Pump Station
- Add telemetry to the High School Water Storage Tank
- **Budget:** \$65,000
- ► Funding: Local Funds (Martin County Fiscal Court)
- Status:
 - Design: Complete
 - Bidding: Complete
 - Award: Complete
 - Materials Fabrication: Complete
 - Construction: All equipment installed.



Contract 113-20-01 Willis Dials/Dan's Branch Road Utility Relocation

- Upgrades Include:
 - Relocation of existing waterline to facilitate construction of a new bridge for the KYTC Bridging Kentucky Program
- **Budget:** \$38,357
- Funding: KYTC
- Status:
 - Project approved by Division of Water August 13, 2020.
 - Construction completed September 24, 2020.



Contracts 113-20-02 and 113-20-03 Hunters Ln. & Rockhouse Creek Utility Relocations

- Upgrades Include:
 - Relocation of existing waterline to facilitate construction of two new bridges for the KYTC Bridging Kentucky Program
- Budget: To Be Determined
- Funding: KYTC
- Status:
 - Developing project scope with Bizzack Construction and Alliance Resources.
 Construction scheduled for Summer 2021.



Martin County Water District Hydraulic Model

- Prepare and Calibrate a Hydraulic Model of the Martin County Water District System
- Budget: \$100,000
- Funding: Abandoned Mine Lands 2017 NEXUS
- Status:
 - Lines, tanks and PRVs have been input into the model and location field verified.
 - Line sizes have been verified.
 - Pressure zones have been analyzed.
 - Usage data has been entered into the model.
 - Model has been calibrated with field collected data.
 - Model has been checked against field observations.



Discussion/Questions