Water System Improvements Project Status Update


Martin County Water District

May 12, 2021

Status Report (BSADD/Bell)

Funding

- AML Pilot NEXUS Grant (2017) \$3,450,000
- COE 531 Partnership \$1,869,718
- ARC Grant \$1,200,000
- AML Pilot NEXUS Grant (2018) \$2,000,000
- KYTC Bridging Kentucky Funds Willis Dials / Dan's Branch Road \$38,357
 - Hunters Lane & Rockhouse Creek To Be Determined
- KYTC KY 908 Guardrail Project To Be Determined
- ► Total Grant Funding \$8,558,075



Contract 113-19-01 RWI Improvements Pump Purchase Only

Purchase of:

- New 2 MG Raw Water Intake Pump with Variable Speed Drive
- New 4 MG Raw Water Intake Pump with Variable Speed Drive
- New 4,000 GPM River Screen
- Budget: \$601,200
- Funding: Abandoned Mine Lands 2017 NEXUS
- Status:
 - Complete
 - MCWD has use of the 2 MGD Pump.
 - 4 MGD Pump to be placed in service upon completion of the RWI/WTP Project.



Contract 113-19-02 RWI & WTP Improvements

- Raw Water Intake Improvements:
 - Concrete Ramp & Winch System for Moving Raw Water Pumps Up & Down Slope
 - Electrical Building Upgrade, Telemetry, Line Reactors and Instrumentation
- Water Treatment Plant Improvements:
 - Clarifiers 1 & 3 Rehabilitation with New Valve Vault for Clarifier 1
 - Replace Outside Chlorine Chemical Feed Piping & Roof On Chemical Storage Building
 - Replace Master Meter
 - 500 KVA on-site Backup Generator
- Project Budget: Construction Budget: \$2,477,850
- ► Funding: Abandoned Mine Lands 2017 NEXUS & Army Corps of Engineers

Contract 113-19-02 (Continued) RWI & WTP Improvements

Status:

- Bids for the project rebid were opened on April 13th.
- Summary of Bids:

One Bid was received.

Base Bid: \$3,858,387

Base Bid plus Additive Alternates: \$4,003,722



The MCWD is entering into negotiations with the low bidder concerning the bid alternates and other potential money saving project modifications.

Intent is to award RWI /WTP Project and move forward with construction as soon as negotiations are complete and agency concurrence is obtained.



Contract 113-19-03 Mainline, Service Line, Meter Replacement

- Replace in the Warfield Area:
 - Existing Mainline
 - Existing Meters & Service Line
 - Existing Valves & Hydrants
- ► Total Construction Budget: \$992,000
- ► Funding: Abandoned Mine Lands 2017 NEXUS & Army Corps of Engineers





Contract 113-19-03 (Continued) Mainline, Service Line, Meter Replacement

Status

- Bids for the project rebid were opened on April 13th.
- Bids:

3 Bids were received

Base Bid: \$910,463.40

Base Bid plus Additive Alternates: \$1,736,825.40

- Due to overage on the RWI/WTP Project, the intent is to defer construction of this project to a later date and use the funds associated with this project for construction of the RWI/WTP Project.
- The District is submitting funding requests in an effort to obtain funding to construct this project as soon as possible.

Contract 113-19-04 Mainline, Service Line, Meter Replacement

- Upgrades in the Lovely Area include the Replacement of:
 - Existing Mainline, Meters, Service Line, Valves & Hydrants
- Budget: \$1,200,000
- ► Funding: Appalachian Regional Commission (ARC)
- Status:
 - Project construction is nearing completion.





Contracts 113-19-05 & 113-19-06 USP Big Sandy, Eastern Kentucky Business Park & Big Sandy Airport Water Improvements

- Upgrades Include:
 - Construction of 250,000 Gallon Water Storage Tank, New 400 GPM Pump Station and telemetry
 - Upgrade of the Existing Davella Pump Station
 - Master Meter & Booster Chlorination
- **Budget:** \$2,000,000
- Funding: Abandoned Mine Lands 2018 NEXUS
- Status:
 - A previously selected tank site cannot be used.
 - While a new tank site is being finalized, design of the pump station, master meter and chlorination system are ongoing.

Contract 695-19-01 High School Water Storage Tank & Booster Pump Station Telemetry

- Upgrades Include:
 - Add telemetry to the Holly Bush Pump Station
 - Add telemetry to the High School Water Storage Tank
- **Budget:** \$65,000
- ► Funding: Local Funds (Martin County Fiscal Court)
- Status:
 - All equipment installed and operating.



Contract 113-20-01 Willis Dials/Dan's Branch Road Utility Relocation

Upgrades Include:

Relocation of existing waterline to facilitate construction of a new bridge for the

KYTC Bridging Kentucky Program

Budget: \$38,357

Funding: KYTC

Status:

- Project approved by Division of Water August 13, 2020.
- Construction completed September 24, 2020.
- Relocated line is in operation.



Contracts 113-20-02 and 113-20-03 Hunters Ln. & Rockhouse Creek Utility Relocations

- Upgrades Include:
 - Relocation of existing waterline to facilitate construction of two new bridges for the KYTC Bridging Kentucky Program
- Budget: To Be Determined
- Funding: KYTC
- Status:
 - Developing project scope with Bizzack Construction and Alliance Resources.
 Construction scheduled for later in 2021.



KY 908 Guardrail Project


Upgrades Include:

- Relocation of existing 14" waterline along Route 908 to facilitate installation of new guardrail.
- Budget: To Be Determined
- Funding: KYTC
- Status:
 - Awaiting additional directive from KYTC.



Martin County Water District Hydraulic Model

- Prepare and Calibrate a Hydraulic Model of the Martin County Water District System
- Budget: \$100,000
- Funding: Abandoned Mine Lands 2017 NEXUS
- Status:
 - Lines, tanks and PRVs have been input into the model and location field verified.
 - Line sizes have been verified.
 - Pressure zones have been analyzed.
 - Usage data has been entered into the model.
 - Model has been calibrated with field collected data.
 - Model has been checked against field observations.
 - Bell Model has been shared with University of Kentucky.
 - UK has shared their model with Bell.



Discussion/Questions